622.33 L35P

SOUTHEAST PROJECT

DSL - AMRB No. 90-018 FINAL REPORT

Custer, Powder River, Rosebud, Treasure and Musselshell Counties, Montana



February 28th, 1991

SPECTRUM ENGINEERING
Billings, Montana



SPECTRUM ENGINEERING

March 5th, 1991

Dan Koszuta Abandoned Mine Reclamation Bureau Montana Department of State Lands 1625 Eleventh Avenue Helena, MT 59620



Re: Southeast Project

Dear Dan:

Enclosed are the original full scale mylars for the Southeast Project. Also enclosed are a few slides which were developed late and did not get in with the other slides in the final report.

We have nothing left in our office on the Southeast Project. If you have any questions, please give me a call.

Sincerely,

William C. Maehl, P.E.

Vice-President

Enc. Site Plan mylars and slides

STATE DOCUMENTS COLLECTION

APR 20 2004

MONTANA STATE LIBRARY 1515 E. 6th AVE. HELENA, MONTANA 59620



SPECTRUM ENGINEERING

December 12, 1991

MEMO:

TO:

Dan Koszuta

FROM:

David Murja James

RE:

JOPPA SITE MAINTENANCE

DEC 17 1991 STATE LANDS

The Joppa site consisting of a single adit is located in Section 24 of T6N, R43E in Rosebud County. This site was included in the southeast project DSL-AMRB No. 90-018. Construction records indicate that the portal was blocked by hand backfilling on December 11,1990. Baxter Construction was the contractor. A final inspection was not conducted for this project and post construction pictures were not taken.

On November 16,1991, Gary Rome (Spectrum Engineering) inspected this site after Dan Koszuta (DSL-AMRB) reported that he had observed what appeared to be an open adit while flying over this site in a helicopter. Gary found an opening which inclined into the adit. The opening was large enough for a man to squeeze through. Ed Baxter was subsequently contacted and informed that it was Baxter Construction's responsibility to rectify the situation.

Baxter remembered closing the adit when the opening was large enough for a man to stoop down and walk through. He recalled the site access and camping near the site during construction. Based on our observations of the site and our conversation with Ed Baxter, we are confident that the adit had been plugged in the previous year. However the materials used and the depth of placement were not substantial enough to prevent the adit from re-opening or being reopened by children or animals.

On December 11, 1991, I accompanied Ed Baxter and a laborer to the Joppa site. Baxter used a pneumatic drill with a 6 foot bit to drill several holes in the soft sandstone where the portal is located. The holes were loaded with dynamite and the opening was blasted shut. Including travel time the operation took about 7.5 hours.

Initially two horizonal holes were drilled. One hole was above the opening the other hole was to the side of the opening. These holes were charged with explosives; but, the blast failed to close the opening. The loosened material was pushed down into the open adit.

Finally two vertical holes were drilled directly above the portal. These holes were charged and ignited. The thick sandstone bed above the coal seam was fractured by the blast sealing the opening and kicking out several large blocks of sandstone. A series of photographs documenting construction is enclosed. I anticipate some additional caving around the adit due to the weakness of the materials and the amount of fracturing. I suggest checking this site again in the summer.

DM/pm

c: Baxter Construction

Enc.

Digitized by the Internet Archive in 2014














Joppa Maintenance 76N, RY3E Sec 24 December 11 1991











FINAL REPORT

SOUTHEAST PROJECT DSL - AMRB No. 90-018

Treasure, Custer, Powder River, Rosebud and Musselshell Counties, Montana



FINAL REPORT

SOUTHEAST PROJECT DSL - AMRB No. 90-018

Treasure, Custer, Powder River, Rosebud and Musselshell Counties, Montana

Sites Located in Southeastern Montana

Wilson: TO2N, R38E, Section 5

No. 2: T13N, R45E, Section 29

FTY Ranch: T08S, R46E, Section 13

Bryan: T03S, R46E, Section 18

Coal Creek: T03S, R45E, Section 3

Gustavsen: T04S, R47E, Section 18

Trusler: T03S, R44E, Section 13

Joppa: T06N, R43E, Section 24

Mees: T04N, R43E, Section 24

McKay: T01S, R41E, Section 34

T02S, R41E, Section 3

Klein Maintenance: T08N, R26E, Section 36

Big Union Maintenance: T07N, R26E, Section 4

February 28th, 1991

Spectrum Engineering Billings, Montana



TABLE OF CONTENTS

1.	1. INTRODUCTION						
	1.1 1.1.1 1.1.2 1.1.3 1.2	Land Ownership	1				
2.	RESPON	ISIBLE PARTIES	8				
	2.1 2.2 2.3 2.4	Reclamation and Engineering Plan	.8 .8 .8 .8				
3.	CHRON	OLOGICAL LISTING OF EVENTS	8.				
	3.1 3.2 3.3 3.4 3.5 3.6 3.7 3.8 3.9 3.10 3.11 3.12 3.13	Bid Date2Three Lowest Bids2Contract Award2Notice of Award2Notice to Proceed2Construction Start-up2Change Orders2Work Stoppages2Requests for Payment3Substantial Completion3	889999990000				
4. CONSTRUCTION							
	4.1 4.2 4.3 4.4 4.5	Description of Project Plan	30 31 31				
5.	PAYME	NT REQUESTS 3	3				
	5.1 5.2 5.3	Pay Request					



TABLE OF CONTENTS (CONT.)

6.	6. PROJECT SUMMARY						
	6.1 6.2 6.3 6.4 6.5	Summary of Project	38 38 38				
7.	COMME	NTS/SUGGESTIONS	39				
8.	B. PHOTOGRAPHS/SLIDES 3						
	8.1 8.2 8.3	Listing	39				



SOUTHEAST PROJECT FINAL REPORT

1. INTRODUCTION

1.1 Project Description

This project consisted of 10 small abandoned coal mines located in southeastern Montana in Treasure, Custer, Powder River, and Rosebud County. The need for this project was to protect human health and safety caused by dangerous openings and to prevent environmental degradation.

In addition to the 10 project sites, another two sites from a previous bid package had maintenance performed in Musselshell County.

1.1.1 Location and Access

COUNTY	SITE	TOWNSHIP	RANGE	SECTION	SUBSECTION	LATITUDE	LONGITUDE
Treasure	Wilson	T0.2N	R38E	5	N½, SW¼	45° 56.8′	107° 01.7′
Custer	NO. 2	T13N	R45E	29	SE¼,NW¼	46° 51.3′	106° 03.5′
Powder	FTY Ranch	T08S	R46E	13	NW¼ NE¼	45° 08.7′	106° 01.7′
River	Bryan	T03S	R46E	18	W½ NE¼	45° 34.5′	106° 05.7′
	Coal Creek	T03S	R45E	3	NE¼ NW¼	45° 36.3′	106° 09.4′
	Gustavsen	T04S	R47E	18	NE¼ SW¼	45° 29.0′	106° 58.8′
Rosebud	Trusler	T03S	R44E	13	NW¼ NW¼	45° 35.0′	106° 15.3′
	Joppa	T06N	R43E	24	NW¼ NE¼	46° 15.7′	106° 18.0′
	Mees	TO4N	R43E	24	NW¼ NW¼	46° 04.8′	106° 20.1′
	McKay	T01S	R41E	34	SE¼ SW¼	45° 42.2′	106° 39.3′
		T02S	R41E	3	NE¼ NW¼	45° 42.2′	106° 39.3′
Musselshell	Klein	T08N	R26E	36	NW¼ SE¼	46° 24.2′	108° 32.1′
	Big Union	TO7N	R26E	4	E½ SW¼	46° 23.1′	108° 02.0′

Some of the sites in this bid package are difficult to find and a written access may not provide the necessary access information. The reader is referred to the Site and Vicinity Maps which follow this section. The access to each of the sites is described below.

Wilson

The Wilson site is located about 26 miles south of Hysham. To reach the site, proceed east off the paved Sarpy Creek Road (about 12 miles north of the Sarpy



SOUTHEAST PROJECT FINAL REPORT

Creek coal mine) toward the Wilson residence. Pass near the Wilson residence and follow field roads to the site. Access can be difficult to find. The mine is found on the 7½ minute USGS quadrangle named Minnehaha Creek South.

No. 2

The No. 2 site is located about 30 miles north of Miles City. Access is made by following the Jordan Stage Road about 30 miles north of Miles City and secondary roads for about another 12 miles. Alternately, access is made by proceeding north on the Crow Rock road past Chalk Butte about one-half mile and turning east (right) and going about another half mile on a dirt road. The site is then accessed cross-country. The mine is found on the 7½ minute USGS quad named Crow Rock SE.

FTY Ranch

The site is located 35 miles south of Ashland. Access is made by proceeding south to Fort Howes. From Fort Howes proceed approximately 9 miles southeast to Sayle. From Sayle proceed about 6½ miles south to the turn off in Section 14 (about halfway between the Yonkee cutoff and the Billup School). From the turn off go about 1 mile to the site on a dirt road. The mine is found on the 7½ minute USGS quadrangle named Reanus Cove.

Bryan

The Bryan mine is located 8 miles east of Ashland. The site is accessed by taking US Highway 212 east out of Ashland. Two and one-half miles east of the Red Shale Campground you turn north (left) onto a narrow dirt road. Proceed north on this road for ½ mile to the site. The mine is located on the 7½ minute USGS quadrangle named Coleman Draw.

Coal Creek

The Coal Creek mine is located about 8 miles (by road) northeast of Ashland. Access is made by turning northeast on the Otter Creek road off US Highway 212 about 3 miles east of Ashland. Proceed for about 1½ miles and turn north continuing on a dirt road for almost 2 miles to the site. The abandoned mine site is within the modern day Coal Creek Mine. The mine is located on the USGS quad named Willow Crossing.

Gustavsen

The Gustavsen site is located on private land within the Custer National Forest. Access to the site is made by traveling about 16 miles east on US 212 out of Ashland to the Lemon Springs Campground, then south for about 5½ miles to South Fork Coulee. Access is by turning east (left) on a dirt road for ½ mile. The mine is located on the USGS quadrangle named Threemile Buttes.



SOUTHEAST PROJECT FINAL REPORT

Trusler

The Trusler site is located 1 mile southeast of Ashland. A dirt road turns right (southeast) off of Highway 212 on the outskirts of the town of Ashland. This road follows a ridge line for about 3/4 of a mile to the mine site. The mine is located on the USGS quadrangle named Ashland.

Joppa

The Joppa site is located approximately 7 ½ miles east of Rosebud, between US Interstate Highway 94 and the Burlington Northern railroad tracks. Access is made by following the secondary roads east from the east I-94 Rosebud exit. The mine is located on the USGS quadrangle named Thurlow.

Mees

The Mees mine is about 13 miles south of Rosebud, a mile west of the Butte Creek Road. Access is made to the site by taking the east I-90 Rosebud exit and following the Butte Creek Road south for about 16 miles. Exit this road to the right (west) with the final mile to the site via field road and cross-country. The mine is located on the USGS quadrangle named Crain Place.

McKay

The McKay mine is located south of Colstrip and 5 ½ miles north of Lame Deer. Access is by traveling 15 miles south of Colstrip on Secondary 39 also called Rosebud Creek Road; then about one mile east on a dirt road up Davidson Coulee which is opposite a private airstrip on the McKay Ranch. The mine is located on the USGS quadrangle named Jim Town.


Klein (Maintenance Project)

The Klein site is located on the north side of Deadman Coulee, one-half mile east of the town of Klein. Access is at the Klein exit off of US 87 about 3 miles south of Roundup turning left (east) through a locked gate and traveling ½ mile east up Deadman Coulee to the site. The mine is found on the 7½ minute quadrangle named Roundup.


Big Union (Maintenance Project)

The Big Union site is located about 6 miles south of Roundup. Access is by going south 6 miles on US 87 from Roundup, and turning left on Western Road. Travel east on Western Road for one and three quarters miles through a locked metal gate. Turn right at a water tank uphill for about a quarter mile to the top of the coal slack area. The mine is located on the 7½ minute quadrangle named Gage.


















•		

















•			







•		











































1.1.2 Land Ownership

Wilson (Treasure County)

The landowner is Lee Wilson, P.O. Box 895, Hysham, Montana 59083 at telephone (406) 342-5303.

No. 2 (Custer County)

The landowner is Glacier Park Co., Attn: Jim Bishop, 519 Main Street, P.O. Box 579, Miles City, Montana 59301 at telephone (406) 232-1274.

FTY Ranch (Powder River County)

The landowner is Lawrence Yonkee, Box 6288, Sheridan, Wyoming 82801 at office telephone (307) 674-7451 or home telephone (307) 672-5084. Ranch Manager is Lynn McIntyre at telephone (406) 784-2728. Telephone at the ranch house is (406) 784-2721.

Bryan (Powder River County)

This site is part of the Custer National Forest. Contact is John MacIvor, District Ranger, Ashland Ranger District, Custer National Forest, P.O. Box 168, Ashland, Montana 59003 at telephone (406) 784-2344.

Coal Creek (Powder River County)

The landowner is Glacier Park Company, Attn: Jim Bishop, P.O. Box 579, Miles City, Montana 59301 at telephone (406) 232-1274.

Gustavsen (Powder River County)

The landowner is Trusler, Inc., W.W. Bill Trusler, P.O. Box 306, Ashland, Montana 59003 at telephone (406) 784-2337.

Trusler (Rosebud County)

The landowner is Trusler, Inc., W.W. Bill Trusler, P.O. Box 306, Ashland, Montana 59003 at telephone (406) 784-2337.

Joppa (Rosebud County)

The landowner is Hunt Oil Company, Fountain Place, 1445 Ross at Field, Dallas, Texas 75202-2785.



Mees (Rosebud County)

The landowner is the Lavon Mees Trust, c/o Mark Mees, Mees Hereford Ranch, Rosebud, Montana 59347 at telephone (406) 347-5413.

McKay (Rosebud County)

The landowner is Peabody Development Company, Attn: Vic Garber, P.O. Box 706, Douglas, Wyoming 82633 at telephone (307) 358-6803.

Klein (Musselshell County Maintenance)

The Klein site is owned by Mr. Merrill Armstrong, 15 Mineral Drive, Roundup, Montana 59072 at telephone (406) 323-1464.

Big Union (Musselshell County Maintenance)

This site is owned by Alice Brower, et al., 803 1st West, Roundup, Montana 59072; Sallee Murphree, 420 Sioux Lane, Billings, Montana 59105; and Nancy Glenn, #8 Fern Lane, Lewistown, Montana 59457.

1.1.3 History

There was no detailed historical search done for each of the sites within the Southeast Project. The AMRB performed a aerial fly-over and a literature search revealed there were no significant mines in the areas where the reclamation was done. Spectrum Engineering did not pursue obtaining any history on these small coal mines.

Klein Revegetation

The Klein mine is an abandoned underground coal mine located in the Bull Mountain Coal Field near Roundup, Montana. The mine opened in 1909 and was in operation until 1956. A town, named Klein, was established in 1909 a short distance from the mine. Twenty structures and 31 features remained at the mine in 1981 when a historical survey was performed for the Department of State Lands by Historical Research Associates. A map showing the location of the historical features is within the survey report. A total of 573,000 tons were produced from this mine over its life span.

Big Union/Western Mine

The land on which the site is located was first patented to Luka Gantar on June 28,1918 under a homestead entry (#638889). Gantar owned and operated the mine



until the mid-1940's and it was frequently called the Gantar Mine. The operation was one of the longest-running mines in the Bull Mountains and was one of the last to close during the early 1970's. The operation was drift mining using a room and pillar method. A short wall cutting machine was used to undercut the coal seams. Power for the mine came from a gasoline engine-driven generator on the mine site. The mine generally operated on a seasonal basis with daily production averaging about 4000 tons. There was no railroad connection to the mine although the high-quality subbituminous coal found a steady market as a local domestic fuel (Cebul 1958; Clawson 1970; Travis and Turnbull 1950; Turner 1932).

In 1944 Gantar sold out to Harley Kinger, George Badovinus and Henry Gerring who ran the mine until the early 1950's when Glen Johnson took it over. Johnson then ran it until it closed in the 1970's (although it is reported that the mine continued to operate on the sly for some years after it officially closed)(Cross 1984).

After the mine closed it had a brief revival as a mushroom farm. Glen Johnson had experimented with growing mushrooms in his mine during the 1950's but was unable to find a steady market. In the spring of 1972 Johnson tried again and successfully grew the delicate fungus in the Western mine workings where the temperature and humidity were ideal for mushroom cultivation (Chadwick 1973). Following the period as a mushroom farm, the mine served as a public fallout shelter, indicated by a sign on the front portal. Its safety as a fallout shelter, however, was somewhat questionable since a second sign a few meters inside the entrance portal states: "Fan not working. Black Damp (CO2) present. Death could be instantaneous."

1.2 Project Objectives

Wilson

The goal of the work is to reclaim a subsidence hole and bury a small coal slack pile. Topsoil is to be stripped and stockpiled (4 inches) from the borrow area, areas over mine voids, and the subsidence pit. Excavate the underground mine voids. Use stockpile and borrow material to backfill the mine voids, excavations and subsidence. Place topsoil from the stockpiles over the subsidence and borrow areas. Regrade the coal slack in place blending the contours in with surrounding topography. Neutralize the coal slack area. Place topsoil from the borrow area and stockpile over the coal slack area. Revegetate all disturbed areas. Fence the perimeter of the disturbance.

No. 2

The goals of the work at this site are to close 5 mine openings (adits) and clean up the debris. The Contractor may close the adits by backfilling or by collapsing the roofs. Blasting may be employed.



FTY Ranch

Mining at this site was done using underground methods with very little cover. Consequently, there are several subsidence holes which have opened. The goal of the work at this site will be to excavate and backfill the mine workings at 4 subsidence. Remove and dispose of all debris. Strip and stockpile 4 inches of topsoil from the borrow area, areas over mine voids, and the subsidence pits. Place topsoil from the stockpiles over the subsidence and borrow areas. Revegetate all disturbed areas. Install F-4M farm fence, single and double panels, and gate, as directed.

Bryan

The objective of the work is to close an open adit, rebuild the area around the adit, neutralize a coal slack area, and revegetate the disturbed areas. At this area remove timbers and structures from the adit. Currently there is a coal car occupying the adit, the Contractor is to remove this car taking care not to damage it. The Owner's Representative will make arrangements to turn it over to the landowner. Remove and dispose of all debris. Close the adit using an earth or rock plug. Strip and stockpile topsoil from the borrow area. Backfill Adit 1 with excess coal slack and borrow material to reclamation contours. Regrade the coal slack area smooth and neutralize. Place 6 inches of topsoil material for the borrow area over the coal slack, adit, and over the borrow area. Revegetate all disturbed areas.

Coal Creek

The goal of the work is to repair some small subsidence that have recently opened and to remove some debris. At the Coal Creek site remove rail from the collapsed adit. Dispose of all debris. Strip and stockpile 4 inches of topsoil from the borrow area, areas over mine voids and the subsidence pits. Excavate the underground mine voids and backfill using stockpiled and borrow material. Place topsoil from the stockpiles over the subsidence and borrow areas. Revegetate all disturbed areas.

Gustavsen

The goal of reclamation is to close an open adit located just west of the abandoned Gustavsen farmhouse. The Contractor may close the adit using backfill or by collapsing the roof over the opening. Blasting may be employed.

Trusler

The goal of reclamation is to close an open adit located on a hillside. The Contractor may close the adit using backfill or by collapsing the roof over the opening. Due to the proximity of Ashland, blasting may <u>not</u> be employed.

Joppa



The goal of reclamation is to close an open adit located just north of I-94. The Contractor may close the adit using backfill of by collapsing the roof over the opening. Blasting may be employed.

Mees

The goals of reclamation are to collapse the roof over existing mine voids, dispose of coal waste, rebuild a small earthen dam, dispose of debris, regrade a small cabin site, and revegetate disturbed areas. At the mine site strip and stockpile 4 inches of topsoil from the borrow area, areas over mine voids and the area of the dam. Collapse the roof over the underground mine voids, as shown. Backfill the subsidence created by the collapsed mine voids. Use coal slack until depleted and finish with material from the borrow area. Neutralize coal slack areas. Rebuild the small dam to the contours shown on the plan. The embankment shall be built in 6" (loose thickness) lifts to 95% of maximum density. Place topsoil from the stockpiles over the subsidence and borrow areas. At the cabin site remove and dispose of cabin remains and debris. Regrade the area blending the contours in with surrounding topography. Revegetate all disturbed areas. Fence the perimeter of the disturbance.

McKay

The goal of the work at the McKay Mine is to close 2 open adits, remove and dispose of debris, neutralize and bury coal waste areas, and revegetate disturbed areas. At this site remove mine timbers from Adit 1. Remove the door, door frame, and timbers from within Adit 2. All pieces of hardware from the door and all artifacts found inside the door will be given to the Owner's Representative for handling. Close Adits 1 and 2 by backfilling or by drilling and blasting. Neutralize coal slack areas. Place 6 inches of topsoil over the neutralized coal slack area. Place topsoil from the stockpile over the borrow area. Revegetate all disturbed areas.

Klein Maintenance

The objective at the Klein site was to address problems which had developed after the completion of a previous AMR project. Headcutting had developed in the reclaimed check ditches for erosion control from a heavy flash rain that came through the area.

Big Union Maintenance

The objective at the Big Union site was to place erosion control blanket on the steep side slope of the coal slack pile that the high wind had blown off. Apply blanket with 9" staples and branches to help hold it down in place.



2. RESPONSIBLE PARTIES

2.1 Contractor

The successful low bidder was Baxter Construction. His address is shown below:

Baxter Construction 4014 Hardin Road Billings, Montana 59101 Phone: 406/259-6404

MT Contractor's License: 4884 A

2.2 Reclamation and Engineering Plan

Spectrum Engineering was assigned the responsibility of preparing the reclamation and engineering specifications prior to contractor selection. Plans conforming to the general requirements were formulated in the field to meet specific conditions.

Spectrum's address is shown below:

Spectrum Engineering 3302 4th Avenue North Billings, Montana 59101 Phone: 406/259-2412

2.3 Quality Control Inspection

Spectrum Engineering performed the quality control inspection. The project engineer was Gary Rome and the construction inspector was Hank Lowe.

2.4 AMRB Coordination

The AMRB Project Manager was Dan Koszuta, Montana Department of State Lands, Abandoned Mine Reclamation Bureau.

3. CHRONOLOGICAL LISTING OF EVENTS

3.1 Pre-Bid Conference

The first pre-bid conference was held on September 25, 1990.

3.2 Bid Date

The bid date was October 4, 1990.



3.3 Three Lowest Bids

There were 5 bidders on this project with bids ranging from a low of \$ 27,494.50 to a high of \$ 60,184.35. The Engineer's Estimate was \$ 51,013.50. The three lowest bidders are listed below. A copy of the bid tabulations is included in the back under Attachment 1.

Baxter Construction	Donnes Construction	Jarrett Construction
Billings, Montana	Billings, Montana	Miles City Montana
\$ 27,494.50	\$ 44,565.00	\$ 57,852.00

3.4 Contract Award

The contract was awarded to the low bidder after receiving all of his bonds and other required paper-work. Baxter Construction was the low bidder. Baxter Construction performed all the work.

3.5 Notice of Award

The Notice of Award was dated October 9, 1990 by the Department of State Lands and the Contractor acknowledged receipt of the Notice of Award on October 27, 1990.

3.6 Notice to Proceed

The Notice to Proceed was DSL dated November 5, 1990 and the Contractor acknowledged receipt of the Notice to Proceed on November 19, 1990.

3.7 Construction Start-up

The Contractor started mobilizing his equipment to the project sites on November 19, 1990.

3.8 Change Orders

There was one change order written for this project. A copy of this change order is included in this report under Attachment 2. The change order was for the maintenance work on the Klein and Big Union sites. The change order added a total of \$ 7,823.50 to the contract price.

3.9 Work Stoppages

There were no work shut-downs on this project.



3.10 Requests for Payment

There was one payment request on this project for the period from November 5, 1990 through December 14, 1990. The pay request for job completion was \$ 34,964.82. A copy of this payment request is found at the back in Attachment 3.

3.11 Substantial Completion

The date of Substantial Completion was December 14, 1990.

3.12 Final Completion and Approval

The Final Completion date is one year from the Substantial Completion date or December 14, 1991.

3.13 Final Payment

Final payment was made to the Contractor on January 3, 1991.

4. CONSTRUCTION

4.1 Description of Project Plan

The goal of this project was to dispose of and neutralize coal slack, backfill subsidence, excavate and close mine openings, debris clean-up, revegetation of all disturbed areas, and fence installation.

4.2 Major Equipment List

<u>ob</u>



4.3 Contractor Employees

The number of contractor employees on the job was 4 counting the Contractor himself.

4.4 Construction Activities

A chronological summary of construction activities follows. The Southeast Project started with mobilization to the Bryan site on November 19, 1990. The only change on this site was adding fence. While working at the Bryan site, Gustavsen, Coal Creek, and FTY Ranch sites were worked in with it.

Mobilization from the Bryan site to the Trusler site was on November 29, 1990. The adit was backfilled by hand. Next was the McKay site where the adits were backfilled and coal slack areas were neutralized and revegetated. From McKay the Contractor moved to the Wilson site. He excavated the mine workings, revegetated and fenced disturbed areas. Contractor mobilized to Mees site from Wilson on December 5, 1990. At the Mees site the Contractor backfilled mine voids, constructed earth dam, neutralized coal slack, revegetated, and fenced disturbed areas. Upon Mees completion, mobilized to Joppa site on December 10, 1990 and arrived at dark. The next morning the adit was backfilled by hand. Then mobilized to the No. 2 site where the track loader was used to backfill 5 adits.

The Klein and Big Union sites were added to the Southeast Project. At the Klein site erosion of the channels was repaired and revegetation completed. At the Big Union site, erosion control blanket was replaced with branches laid on top to keep high winds from blowing the blanket around. Mobilized out on December 14, 1990 with all sites complete on the Southeast Project.



4.5 Quantities Used

ITEMIZATION OF QUANTITIES AND COSTS

<u>ltem</u>	<u>Amount</u>	<u>Unit</u>	<u>Unit Cost</u>
Mobilization	1.	Lump Sum	\$ 2,750.00 / unit
Subsidence Backfill	1.	Lump Sum	\$ 1,567.50 / unit
Debris Removal	1.	Lump Sum	\$ 800.00 / unit
Salvage and Replace Topsoil	1.	Lump Sum	\$ 1,935.00 / unit
Direct Place Topsoil	1.	Lump Sum	\$ 840.00 / unit
Close Mine Openings	14.	each	\$ 500.00 / each
Excavation of Mine Workings	6.	each	\$ 600.00 / each
Provide Water	3.	Kgal	\$ 10.00 / Kgal
Regrade Coal Slack & Waste	1.	Lump Sum	\$ 110.00 / unit
Lime Placement	0.76	Acres	\$ 600.00 / acre
Fertilize, Seed, & Hay Mulch	1.81	Acres	1,500.00 / acre
Farm Fence (Type F-4M)	2,927.	L feet	\$ 1.00 / foot
Farm Fence Double Panels	26.	Each	\$ 90.00 / each
Farm Fence Single Panels	8.	Each	\$ 60.00 / each
Farm Fence Gates Type F-4	96.	L feet	\$ 5.00 / L ft
Change order items for Klein Maintena	nce:		
Mobilization	1.	Lump Sum	\$ 500.00 / unit
Provide Water	1.5	Kgal	\$ 10.00 / Kgal
Erosion Control Blanket	320.	Sq. yard	\$ 2.50 / Sqyd
Site Work-Labor	11.	Hours	\$ 22.00 / hour
JD 755 Track Loader Time	2.5	Hours	\$ 75.00 / hour
Change order items for Big Union Mair	ntenance:		
Mobilization	1.	Lump Sum	\$ 300.00 / unit
Provide Water	4.5	Kgal	\$ 10.00 / Kgal
Erosion Control Blanket	2000.	Sq. yards	\$ 2.50 / Sqyd
Site Work-Labor	9.	Hours	\$ 22.00 / hour



5. PAYMENT REQUESTS

5.1 Pay Request

One payment request was processed for this project. A copy of the payment request has been included in Attachment 3.

5.2 Cost per Site

	Disturbed		Total
Site Name	_Acres_	Cost/Acre	Project Cost
Wilson	0.15	\$ 22,263.13	\$ 3,339.47
No. 2	0.00		\$ 2,900.00
FTY Ranch	0.13	\$ 36,426.69	\$ 4,735.47
Bryan	0.61	\$ 8,998.52	\$ 5,489.10
Coal Creek	0.09	\$ 13,166.67	\$1,185.00
Gustavsen	0.00		\$ 600.00
Trusler	0.00		\$ 550.00
Joppa	0.00		\$ 550.00
Mees	0.47	11,451.02	5,381.98
McKay	0.36	9,165.23	3,299.48
Subtotal/Avg (Bid)	1.81	\$ 15,486.46	\$ 28,030.50
Klein		1,744.50	
		5,543.00	
Big Union		5,543.00	
Subtotal/Avg (Added)		\$ 7,287.50	
0		•	
Total/Avg (All)	1.81	\$ 19,512.71	\$ 35,318.00



Quantities Used per Site

Wilson (0.15 acres)

Wilson (0.15 acres)			0 - 4	O D -	
	Quar	ntity	Cost Per Unit	Cost Per Acre	Total Cost
	Quai	itity	i ei Oilit	Acre	Cost
Mobilization Subsidence Backfill Salvage/Replace Topsoil Direct Place Topsoil Close Mine Openings Regrade Coal Slack & Waste Lime Placement Fertilize, Seed & Mulch Fence Type F-4M Fence-Single Panel Fence-Double Panel Fence-Gates Type F-4	0.0	LS LCY LCY each LCY 2 AC 15 AC LF each each LF	\$ 399.47 1.50 3.00 1.50 600.00 1.00 600.00 1,500.00 1.00 60.00 90.00 5.00	800.00 2,000.00 900.00 4,000.00 400.00 80.00 1,500.00 3,253.33 800.00	\$ 399.47 120.00 300.00 135.00 600.00 12.00 225.00 488.00 120.00 720.00 160.00
Wilson Total:				\$ 22,263.13	\$ 3,339.47
No. 2 (0.00 acres) Mobilization Debris Removal Close Mine Openings No. 2 Total:	1. 1. 5.	LS LS each	\$ 300.00 100.00 500.00		\$ 300.00 100.00 2,500.00 \$ 2,900.00
NO. 2 TOTAL					\$ 2,900.00
FTY Ranch (0.13 acres)					
Mobilization Subsidence Backfill Debris Removal Salvage/Replace Topsoil Excavation Mine Workings Fertilize, Seed & Mulch Fence Type F-4M Fence-Single Panel Fence-Double Panel Fence-Gates Type F-4	150. 1. 130. 4.	I3 AC LF each	\$ 399.47 1.50 100.00 3.00 600.00 1,500.00 1.00 60.00 90.00 5.00	1,730.77 769.23 3,000.00 18,461.54 1,500.00 4,046.15 461.54 2,769.23 _615.38	399.47 225.00 100.00 390.00 2,400.00 195.00 526.00 60.00 360.00
FTY Ranch Total:				\$ 36,426.69	\$ 4,735.47



Bryan (0.61 acres)				
·		Cost	Cost Per	Total
	Quantity	Per Unit	Acre	Cost
Mobilization	1. LS	\$ 452.10	\$ 741.15	\$ 452.10
Subsidence Backfill	470. LCY	1.50	1,155.74	705.00
Debris Removal	1. LS	200.00	327.87	200.00
Salvage/Rep. Topsoil	210. LCY	3.00	1,032.79	630.00
Direct Place Topsoil	170. LCY	1.50	418.03	255.00
Close Mine Openings	1. each	500.00	819.67	500.00
Provide Water	0.3 KGAL	10.00	4.92	3.00
Lime Placement	0.25 AC	600.00	245.90	150.00
Fertilize, Seed & Mulch	0.61 AC	1,500.00	1,500.00	915.00
Fence Type F-4M	969. LF	1.00	1,588.52	969.00
Fence-Single Panel	3. each	60.00	295.08	180.00
Fence-Double Panel	5. each	90.00	737.70	450.00
Fence-Gates Type F-4	16. LF	5.00	<u> 131.15</u>	80.00
Bryan Total:			\$ 8,998.52	\$ 5,489.10
Coal Creek (0.09 acres)				
Mobilization	1. LS	\$ 200.00	\$ 2,222.22	\$ 200.00
Subsidence Backfill	20. LCY	1.50	333.33	30.00
Debris Removal	1. LS	100.00	1,111.11	100.00
Salvage/Rep. Topsoil	40. LCY	3.00	1,333.33	120.00
Exc. Mine Workings	1. each	600.00	6,666.67	600.00
Fertilize, Seed & Mulch	0.09 AC	1,500.00	1,500.00	_135.00
Coal Creek Total:			\$ 13,166.67	\$ 1,185.00
Gustavsen (0.00 acres)				
Mobilization	1. LS	\$ 100.00		\$ 100.00
Close Mine Openings	1. each	500.00		500.00
Gustavsen Total:				\$ 600.00



Trusler (0.00 acres)					
	000	·+i+· /	Cost Per Unit	Cost Per Acre	Total Cost
	Quan	itity	Per Offit	Acre	Cost
Mobilization	1.	LS	\$ 50.00		\$ 50.00
Close Mine Openings	1.	each	500.00		_500.00
					±
Trusler Total:					\$ 550.00
Joppa (0.00 acres)					
Mobilization	1.	LS	\$ 50.00		\$ 50.00
Close Mine Openings	1.	each	500.00		500.00
					. === 0.00
Joppa Total:					\$ 550.00
Mees (0.47 acres)					
Mobilizati o n	1.	LS	\$ 399.48	\$ 849.96	\$ 399.48
Subsidence Backfill	325.	LCY	1.50	1,037.23	487.50
Debris Removal	1.	LS	100.00	212.77	100.00
Salvage/Rep. Topsoil	95.	LCY	3.00	606.38	285.00
Direct Place Topsoil	100.	LCY	1.50	319.15	150.00
Close Mine Openings	2.	each	500.00	2,127.66	1,000.00
Provide Water	0.2	7 KGAL	10.00	57.45	27.00
Regrade Coal Slack & Waste	50.	LCY	1.00	106.38	50.00
Lime Placement	0.2	24 acre	600.00	306.38	144.00
Fertilize, Seed & Mulch	0.4	7 acre	1,500.00	1,500.00	705.00
Fence Type F-4M	944.	LF	1.00	2,008.51	944.00
Fence-Single Panel	2.	each	60.00	255.32	120.00
Fence-Double Panel	9.	each	90.00	1,723.40	810.00
Fence-Gates Type F-4	32.	LF	5.00	340.43	_160.00
Mees Total:			Š	11,451.02	\$ 5,381.98
			•	,	. 0,001100



McKay (0.36 acres)				
	Quantity	Cost Per Unit	Cost Per Acre	Total Cost
	Quantity	10101111	7.0.0	0031
Mobilization	1. LS 1. LS	\$ 399.48	\$1,109.67	\$ 399.48
Debris Removal Salvage/Replace Topsoil	1. LS 70. LCY	200.00	555.56 583.33	200.00 210.00
Direct Place Topsoil	200. LCY	1.50	833.33	300.00
Close Mine Openings	3. each	500.00	4,166.67	1,500.00
Lime Placement	0.25 acre	600.00	416.67	150.00
Fertilize, Seed & Mulch	0.36 acre	1,500.00	<u>1,500.00</u>	_540.00
McKay Total:			\$ 9,165.23	\$ 3,299.48
Klein Maintenance				
Mobilization	1. LS	\$ 500.00		\$ 500.00
Provide Water Erosion Control Blanket	1.5 KGAL 320. SY	10.00 2.50		15.00 800.00
Site Work-Labor	11. hour	22.00		242.00
JD 755 Track Loader Time		75.00		<u> 187.50</u>
Klein Total:				\$ 1,744.50
Big Union Maintenance				
Mobilization	1. LS	\$ 500.00		\$ 300.00
Provide Water	4.5 KGAL	10.00		45.00
Erosion Control Blanket	2000. SY	2.50		5,000.00
Site Work-Labor	9. hour	. 22.00		<u>198.00</u>
Big Union Total:				\$ 5,543.00
Subtotal all Maintenance:				\$ 7,287.50

5.3 Total Project Cost

The original bid was \$ 27,494.50 and one change order was issued for \$7,823.50 bringing the total construction cost to \$35,318.00. The design engineering cost for the project was \$ 35,956.28. An analysis of the engineering costs versus construction costs is presented in Attachment 4.



6. PROJECT SUMMARY

6.1 Summary of Project

Reclamation of the Southeast Project was performed in accordance with the bid package. Two maintenance sites were added to the project. They were the Klein and the Big Union sites. The project was started with mobilization to the Bryan site, on November 19, 1990. Baxter Construction completed each site before moving to the next site. Weather was cool with about two days of snow. This did not cause any work stoppages. The project finished with No. 2 site on December 11, 1990. At that time all equipment was mobilized to home base except for the John Deere 755 track loader. It was taken to the Klein site and work began December 13, 1990. Repair was done on the check ditches and then erosion control blanket was placed on the downhill side of the ditch. The face of the creek ditch was revegetated with hay mulch. From the Klein site, the equipment was mobilized to the Big Union site on December 14, 1990. At this site, erosion control blanket was placed on the coal slack pile (it had previously blown off in a high wind storm). Nine inch staples were used rather than the six inch staples used previously. After it was in place, water was applied and small trees and branches were place on top to help hold the blanket down.

6.2 Site Condition after Completion

These sites look very good and with some moisture the revegetation should progress very well.

6.3 Maintenance or Follow-up

Revegetation should be checked next spring to access success at all of the sites. The 11-month warranty check should also be made in October or November of 1991.

6.4 Bid Package (Construction) Drawings

The bid package contained eleven Site Plan sheets covering the work and showing the access to the sites. The additional two maintenance sites were not in the original bid package. The Site Plans are located in Attachment 5 at the back of the final report. These plans represent the reclamation engineering design (the plans from which the contractors bid the work).

6.5 As-Built Drawings

A set of the bid package construction drawings referenced under Section 6.4 were taken and modified to reflect the as-built final reclamation construction. These are located in Attachment 6 right before the photographs and directly behind the bid package construction Site Plans located in Attachment 5.



7. COMMENTS/SUGGESTIONS

The Contractor did an excellent reclamation job on all of the sites. Some artifacts were recovered from the McKay site including a powder can/keg. These were turned over to the AMRB. It was discussed during the course of the project to place a bronze marker along the highway by Jimtown, highlighting the significance of the McKay Mine to the local area. This was not done. This still might be something worth pursuing.

The entire Southeast Project went so well there is really nothing extra pro or con which can be said.

8. PHOTOGRAPHS/SLIDES

8.1 Listing

The description of the slides and photographs taken to document the work performed is found at the back of the final report under Attachment 7. Picture numbers 1 through 9 show the equipment used to execute the work. Numbers 10 through 19 show the Wilson site. Numbers 20 through 36 show the work performed at the No. 2 site. Numbers 37 through 54 show the FTY Ranch site. Picture numbers 55 through 65 show the Bryan site. Numbers 66 through 72 show the Coal Creek site. Numbers 73 through 85 show the Gustavsen site. Numbers 86 through 88 show the Trusler site. Number 89 shows the Joppa site. Numbers 90 through 112 show the Mees site. Numbers 113 through 138 show the McKay site. Numbers 139 through 151 show the Klein maintenance site. Numbers 152 through 157 show the Big Union maintenance site.

Each picture is numbered on the front and has a generic label on the back. Following the photo descriptions are the photo location maps and then the photos or slides themselves. The two bound final reports contain photographs and the unbound report contains the slides.

8.2 Photo Location Maps

The location where the photos were taken and their orientation are shown on the plan sheets located in Attachment 7 at the back of the report.

8.3 Photos/Slides

A sequence of photographs documenting the construction activities begins immediately following the photo location maps found in Attachment 7 at the back of the report.



ATTACHMENT 1

BID TABULATIONS

DATE OCTOBER 4, 1990

SOUTHEAST MONTANA PROJECT TREASURE, CUSTER, POWDER RIVER, AND ROSEBUD COUNTIES, MONTANA

		BID TA	BID TABULATIONS	ENGINEER	ENGINEER'S ESTIMATE	Willie E. Baxte	Willie E. Baxter Construction	Jarrett Construction Inc.	tion Inc.	Mitchel Bro's. Inc.	nc.
Item	Estimated	Unit	Description	Unit Price	Total Price						
-	-	SJ	Mobilization	15,000.00	15,000.00	2,750.00	2,750.00	12,475.00	12,475.00	14,500.00	14,500.00
2.		ΝP	Provide Access	0.00	0.00	00.00	0.00	0.00	0.00	00.00	0.00
3.	1	SJ	Subsidence Backfill	4,200.00	4,200.00	1,567.50	1,567.50	3,135.00	3,135.00	5,225.00	5,225.00
4	1	2.7	Debris Removal	1,500.00	1,500.00	800.00	800.00	2,400.00	2,400.00	1,000.00	1,000.00
8	1	\$71	Salvage and Replace Topsoil	2,260.00	2,260.00	1,935.00	1,935.00	2,580.00	2,580.00	1,290.00	1,290.00
و و	-	2.7	Direct Place Topsoil	1,540.00	1,540.00	840.00	840.00	1,680.00	1,680.00	2,520.00	2,520.00
7.	13	EA	Close Mine Openings	800.00	10,400.00	500.00	6,500.00	700.00	9,100.00	888.45	11,549.85
88	9	EA	Excavation of Mine Workings	00:006	5,400.00	00.009	3,600.00	1,380.00	8,280.00	1293.75	7,762.50
6	34.5	Kgal	Provide Water	30.00	1,035.00	10.00	345.00	30.00	1,035.00	20.00	1,725.00
10.	-	LS	Regrade Coal Slack & Waste	110.00	110.00	110.00	110.00	500.00	500.00	825.00	825.00
=	0.72	Acre	Lime Placement (3.6 tons)	1,600.00	1,152.00	00.009	432.00	6,000.00	4,320.00	2,000.00	1,440.00
12.		Acre	Fertilize, Seed, & Hay Mulch	1,250.00	2,987.50	1,500.00	3,585.00	2,500.00	5,975.00	2,500.00	5,975.00
13.	1,960	LF	Farm Fence Type F-4M	1.15	2,254.00	1.00	1,960.00	1.20	2,352.00	1.20	2,352.00
14.	7	EA	Farm Fence - Single Panel	75.00	525.00	00.09	420.00	00.00	630.00	00.00	630.00
15.	25	EA	Farm Fence - Double Panel	00:06	2,250.00	90.00	2,250.00	110.00	2,750.00	110.00	2,750.00
16.	08	FT	Farm Fence Gates Type F-4	5.00	400.00	5.00	400.00	8.00	640.00	8.00	640.00
					51,013.50		27,494.50		57,852.00		60,184.35
 G:\RECLAM	 G:\RECLAM\AMRB\southeast.bid	least.bid									

•			

DATE OCTOBER 4, 1990

SOUTHEAST MONTANA PROJECT TREASURE, CUSTER, POWDER RIVER, AND ROSEBUD COUNTIES, MONTANA

		BID T.	BID TABULATIONS	ENGINEER	EER'S ESTIMATE	Donnes Construction	tion	Hallett Minerals Company dha Hallett Reclamation Co.	Company amation Co.	
Item	Estimated Ouantity	Unit	Description	Unit Price	Total Price					
-		য	Mobilization	15,000.00	15,000.00	18,000.00	18,000.00	4,549.00	4,549.00	0.00
7	-	ą.	Provide Access	0.00	0.00	00.0	0.00	0.00	0.00	0.00
i	-	23	Subsidence Backfill	4,200.00	4,200.00	1,080.00	1,960.00	8,014.00	2,419.00	0.00
4.	-	23	Debris Removal	1,600.00	1,500.00	2,100.00	2,100.00	2,419.00	2,419.00	0.00
5.	-	23	Salvage and Replace Topsoil	2,260.00	2,260.00	1,290.00	1,290.00	5,253.00	5,253.00	0.00
9	_	27	Direct Place Topsoil	1,540.00	1,540.00	560.00	560.00	3,932.00	3,932.00	0.00
1	13	EA	Close Mine Openings	900.00	10,400.00	650.00	8,450.00	384.00	4,992.00	0.00
× ×	9	EA	Excavation of Mine Workings	00.006	5,400.00	00.009	3.600.00	1.512.00	9,072.00	0.00
6	34.5	Kgal	Provide Water	30.00	1,035.00	10.00	345.00	159.00	5,485.50	0.00
02	1	LS	Regrade Coal Slack & Waste	110.00	00.011	210.00	210.00	907.00	907.00	0.00
=	0.72	Acre	Lime Placement (3.6 tons)	1,600.00	1,152.00	1,000.00	720.00	00.000,6	6,480.00	0.00
12.	2.39	Acre	Fertilize, Seed, & Hay Mulch	1,250.00	2,987.50	1,000.00	2,390.00	2,742.00	6,553.38	0.00
13.	1,960	프	Farm Fence Type F-4M	1.15	2,254.00	1.00	1,960.00	0.85	1,666.00	0.00
14.	7	EA	Farm Fence - Single Panel	75.00	525.00	80.00	960.00	10.00	70.00	0.00
15.	25	EA	Farm Fence - Double Panel	00.00	2,250.00	100.00	2,500.00	15.00	375.00	0.00
16.	80	FT	Farm Fence Gates Type F-4	5.00	400.00	10.00	800.00	0.85	08.00	0.00
					51,013.50		44,565.00		59,835.88	0.00

ATTACHMENT 2

CHANGE ORDERS

Y THEMHOATTA

CHARGÉ ORDERS

CHANGE ORDER

			Orde	er No	1		
PRO	PROJECT TITLE: Southeast Montana Project						
CONTRACT DATE: November 5, 1990							
O\4/b	ICDs - Bd- users Depositment of	Ctoto Lon	da Abana	danad Min	a Daalama	otion Duron	
OVVI	IER: <u>Montana Department of</u>	State Land	us, Avanc	ionea iviir	ie necialità	ation burea	u
CON	TRACTOR: Willie E. Baxter	Construction	on				
comp	ge Orders must be accompanied b ly with the following changes from equipment, and miscellaneous. S	the Contra	act Docun	nents. (Sh	now separa	-	•
			(COST OF CHA	NGES		
ITEM NO.	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	MAT'LS.	LABOR	EQUIP.	MISC.	TOTAL UNIT COST	TOTAL COST
1.	Mobilization: Klein & Big Union						\$ 800.00
7.	Close Mine Openings: +1 Adit at Mcl	Kay Mine				\$500.00	500.00
9.	Provide Water: -25.5 KGAL					10.00	(255.00)
11.	Lime Placement: +0.04 Acres					600.00	24.00
12.	Fertilize, Seed, and Hay Mulch: -0.58 Acres					1,500.00	(870.00)
13.	Farm Fence Type F-4M: +967 LF					1.00	967.00
14.	Farm Fence Single Panel: +1 EA					60.00	60.00
15.	Farm Fence Double Panel: +1 EA					90.00	90.00
16.	Farm Fence Gates: +16 LF					5.00	80.00
17.	Erosion Control Blanket: +2,320 SY	1.05	0.61	0.11	0.73	2.50	5,800.00
18.	Site Work: +20 HR		19.91		2.09	22.00	440.00
19.	JD 755 Track Loader Time: +2.5 HR					75.00	187.50
TOTAL COST - MAT'LS, LABOR, EQUIPMENT & MISC. \$ 7,823.50							
OVERHEAD & PROFIT 0 %N/A							
	GRAND TOTAL - THIS CHANGE ORDER					\$ 7,823.5	0
	nal Contract Price					-	27,49 4.50
Current Contract Price Adjusted by Previous Change Order 27,494.50							
Cost this Change Order (+ or -) 7,823.50							
New Contract Price Including this Change Order \$ 35,318,00							

by calendar days.	unchanged, mereased, decreased)
The date for completion of all work will be	
Description and Justification for Change:	
Item 1. Additional Mobilization for Klein and Big Union Mainte	nance work.
Items 7, 9, 11 - 16. All changes are reconciliation of actual conthose estimated for unit price items.	struction quantities versus
Items 17, 18. Unit costs for erosion control blanket and additi Union Maintenance sites.	onal site work at the Klein and Big
Item 19. Unit cost for machine time taken from Contract docu	iments.
SURETY CONSENT	
The Surety hereby consents to the aforementioned Contract Change bonds shall apply and extend to the contract as thereby modified or am Principal and the Surety further agree that on or after execution of applicable Performance Bond or Bonds is hereby increased by \$_7,823 Order amount) and the penalty of the applicable Labor and Material Bor \$_7,823.50 (100% of the Change Order amount).	ended per this Change Order. The this consent, the penalty of the .50 (100% of the Change
COUNTERSIGNED BY MONTANA SURETY RESIDENT AGENT	
FBS Insurance Mograna,	CA PREMIER INSURANCE COMPANY
Countersigned by:	A PREMIER INSURANCE COMPANI
Montana Resident Agent By: (Se	eal) Dennis P., Gambill
Recommended by: Lary w Kome	12/27/90
Engineer: Spectrum Engineering	/ Ďate
Accepted by: Contractor: Willie E. Baxter Const.	<u> /2 -28-90</u> Date
SM C	1/2/91
Approved by: \(\alpha \ang market \) Owner	Date

ATTACHMENT 3

PAYMENT REQUESTS

PAYMENT REQUES	ST NO1	
FROM <u>11/05/90</u>	TO <u>12/14/90</u>	
PROJECT TITLE: Southeast Montana Proje	ect MONT A/E or DSL-AMRB: 90-018	
LOCATION: <u>Treasure</u> , Custer, Powder River,	and Rosebud Counties, Montana	
NAME OF CONTRACTOR: Baxter Construction	on aka Willie E. Baxter Const.	
ADDRESS: 4014 Hardin Road	d, Billings, MT 59101	
SUMMARY OF P	PROJECT STATUS	
Amount of Original Contract Change Order No Change Order No Change Order No Amount of Approved Change Order(s) TOTAL CONTRACT AMOUNT	\$ \$ 27,494.50	n (<
Pay Request No.	Amount of Request \$ 35,318.00	
Total Contract Amount Completed to Date Less Retainage (0%) TOTAL AMOUNT EARNED TO DATE Less Previous Payments AMOUNT DUE THIS PAYMENT Less 1% Tax TOTAL DUE CONTRACTOR	\$ 35,318.00 \$ 0.00 \$ 35,318.00 \$ 0.00 \$ 35,318.00 \$ 353.18 \$ 34,964.82	
I certify that this claim is correct and just in all respects and that payment or credit has not been received. WILLIE E. BAXTER CONST. Contractor	APPROVED BY: MONTANA DEPT. OF STATE LANDS, AMRB Owner	
By Church Barler Date 12-28-90 RECOMMENDED BY: SPECTRUM ENGINEERING Engineer By: Lary W Rome	By Zang Mandall DM Date 1/2/91	K
Date: 12/27/90		

•		

	ITEMIZATION OF QUANTI	TIES AND CO	OSTS					
Item No.	Description	Contract Quantity	Contract Unit Price	Previous Quantity Requested	Current Quantity Completed	Total Quantitity Completed to Date	Total Contract Amount Completed to Date	Amount Due This Payment
1.	Mobilization	1 LS	\$ 2,750.00		1	1.00	\$ 2,750.00	\$ 2,750.00
2.	Provide Access	NP	0.00		1	1.00	0.00	0.00
3.	Subsidence Backfill	1 LS	1,567.50		1	1.00	1,567.50	1,567.50
4.	Debris Removal	1 LS	800.00		1	1.00	800.00	800.00
5.	Salvage and Replace Topsoil	1 LS	1,935.00		1	1.00	1,935.00	1,935.00
6.	Direct Place Topsoil	1 LS	840.00		1	1.00	840.00	840.00
7.	Close Mine Openings	13 EA	500.00		14	14.00	7,000.00	7,000.00
8.	Excavation of Mine Workings	6 EA	600.00		6	6.00	3,600.00	3,600.00
9.	Provide Water	34.5 KGAL	10.00		3.0	3.00	30.00	30.00
10.	Regrade Coal Slack & Waste	1 LS	110.00		1	1.00	110.00	110.00
11.	Lime Placement	0.72 AC	600.00		0.76	0.76	456.00	456.00
12.	Fertilize, Seed, & Hay Mulch	2.39 AC	1,500.00		1.81	1.81	2,715.00	2,715.00
13.	Farm Fenœ Type F-4M	1,960 LF	1.00		2,927	2,927.00	2,927.00	2,927.00
14.	Farm Fence - Single Panel	7 EA	60.00		8	8.00	480.00	480.00
15.	Farm Fence - Double Panel	25 EA	90.00		26	26.00	2,340.00	2,340.00
16,	Farm Fence Gates Type F-4	80 LF	5.00		96	96.00	480.00	480.00
	Subtotal:						\$ 28,030.50	\$ 28,0 3 0.50
	Change Order Items for Klein Maintenance							
1a.	Mobilization	1 LS	500.00		1	1.00	500.00	500.00
9a.	Provide Water	1.5 KGAL	10.00		1.5	1.50	15.00	15.00
17a.	Erosion Control Blanket	320 SY	2.50		320	320.00	800.00	800.00
18a.	Site Work - Labor	11 HR	22.00		11	11.00	242.00	242.00
19a.	JD 755 Track Loader Time	2.5 HR	7 5.00		2.5	2.50	<u> 187.50</u>	187.50
	Subtotal						\$ 1,744.50	\$ 1,744.50
	Change Order Items for Big Union Maintenance							
1b.	Mobilization	1 LS	300.00		1	1.00	300.00	300.00
9b.	Provide Water	4.5 KGAL	10.00		4.5	4.50	45.00	45.00
17b.	Erosion Control Blanket	2,000 SY	2.50		2,000	2,000.00	5,000.00	5,000.00
18b.	Site Work - Labor	9 HR	22.00		9	9.00	198.00	198.00
	Subtotal						\$ 5,543.00	\$ 5,543.00
	TOTAL				0		A 07 040 05	A 25 24 2 22
	TOTAL	1					\$ 35,318.00	\$ 35,318.00

ATTACHMENT 4

ANALYSIS OF CONSULTANT COSTS INCURRED

SOUTHEAST PROJECT FINAL REPORT

ANALYSIS OF CONSULTANT COSTS INCURRED FOR THE MONTANA DEPARTMENT OF STATE LANDS ABANDONED MINE RECLAMATION BUREAU AMR PROJECT NUMBER: DSL-AMRB 90-018 SOUTHEAST PROJECT

DATE OF PREPARATION: FEBRUARY 28TH, 1991

ENGINEERING SERVICE	AMOUNT
DESIGN ENGINEERING:	
1989-90 CONTRACT 1990-91 CONTRACT	\$17,830.43 <u>\$18,125.85</u>
SUBTOTAL DESIGN ENGINEERING COST:	<u>\$35,956.28</u>
CONSTRUCTION ENGINEERING AND PROJECT ADMINISTRATION COST:	
1990-91 CONTRACT	\$14,948.85
SUBTOTAL CONSTRUCTION ENGINEERING COST:	\$14,948.85
PROJECT ENGINEERING COST:	<u>\$50,905.13</u>
CONSTRUCTION COST:	<u>\$35,318.00</u>
PERCENTAGE ENGINEERING FEES TO CONSTRUCTION COST:	
DESIGN ENGINEERING/CONSTRUCTION COST	101.81
CONSTRUCTION ENGINEERING/CONSTRUCTION COST	42.32
TOTAL ENGINEERING COST/CONSTRUCTION COST	144.13

REMARKS: Services provided included landowner contact and consent, budget preparation, basic engineering and reclamation design, bid document preparation, construction staking, contract administration, quantity accounting, full time construction/reclamation inspection and final report preparation and project close-out.



ATTACHMENT 5

PRE-CONSTRUCTION (BID PACKAGE) DRAWINGS

R THEMPOATTA

THE CONSTRUCTION OF MICE AND INCIDENTAL OF THE

SOUTHEAST PROJECT

LOCATED IN CUSTER, POWDER RIVER, ROSEBUD, AND TREASURE COUNTIES, MONTANA

DSL/AMRB 90-018

PREPARED FOR:

MONTANA DEPARTMENT OF STATE LANDS ABANDONED MINE RECLAMATION BUREAU

INDEX

DESCRIPTION																		5	SF.	łE	Ε	T NO.
COVER SHEET · ·	• .			•	•	٠	٠	٠	•		4	*	٠		•	٠	٠	•			-	1
WILSON SITE PLAN																						2
NO. 2 SITE PLAN · · · ·												,									٠	3
FTY RANCH SITE PLAN	٠.				٠	٠					•					٠						4
BRYAN SITE PLAN · · ·												,	,				,					5
COAL CREEK SITE PLAN		,	٠	٠	,			•							4							6
GUSTAVSEN SITE PLAN							,			,							٠		,		٠	7
TRUSLER SITE PLAN ·			,			,							,	,				,		٠		8
JOPPA SITE PLAN			4			٠	,		,	,											,	9
MEES SITE PLAN		,		٠			٠		,		,				,	,					• :	10
McKAY SITE PLAN · · ·		,		٠	,	,										,	,				- 1	1

REDUCED PRINTS APPROX. 1/2 ORIGINAL SCALE


MILES CITY 3 JOPPA SITE MEES SITE WIL SON SITE ASHLAND BRYAN SITE TRUSUER SITE GUSTAVSEN SITEP BRIDGER FTY RANCH SITE

PREPARED BY:

SPECTRUM ENGINEERING Mining and Civil Engineers

3302 4th AVL. NORTH

AREA MAP



LANDOWNERS AND CONTACT PERSONS

"REASURE COUNTY

WILSON SITE Lee Wilson P.O. Box 895 Hysham, MT, 59083 Phone 406/342-5303

CUSTER COUNTY

Glacier Park Company James L. Bishop Director Land Management 519 Main Street P.O. Box 579 Miles City, MT 59301 406/232-1274

POWDER RIVER COUNTY

FTY RANCH Lawrence Yunkee FTY Ranch, Box 6288 Sheridan, Wy. 82801 Office 307/674-7451 Home 307/672-5084 Ranch House 406/784-2721 Lyon Melotyre (Rauch Manager) 406/784-2728

BRYAN MINE Custer National Forest Billings, MT.

c/o Ashland Ranger district Custer National Forest John MacIvor, District Ranger P.O. Box 168 Ashland, MT 59003 406/784-2344

COAL CREEK

Glacier Park Company Attn: Jim Bishup P.O. Bux 579 Miles City MT, 59301 Phone: 406/232-1274

GUSTAVSEN

Trusler, Inc. W.W. Bill Trusler P.O. Bux 306 Ashland MT, 59003 Phone: 406/784-2337

ROSEBUD COUNTY

TRUSLER Trusler, Inc. W.W. Bill Trusler P.O. Box 306 Ashland MT, 59003 Phone: 406/784-2337

JOPPA


Hunt Oil Co. Fountain Place 1445 Ross at Field Dallas, Tx. 75202-2785 Phone: 214/978-8000

MEES


Lavon Mees Trust e/u Mark Mees Mees Hereford Ranch Roschud, MT 59347 406/347-5413


Peabody Development Co. Attn: Vic Garber P.O. Box 706 Douglas, WY 82633 307/358-6803

a Tarankaatta




*			








e naskeoarta


THE PROPERTY OF THE PARKAGES OF THE PROPERTY OF THE PARKAGES O



















ATTACHMENT 6

AS-BUILT DRAWINGS

SOUTHEAST PROJECT

LOCATED IN
CUSTER, POWDER RIVER, ROSEBUD,
AND TREASURE COUNTIES, MONTANA

DSL/AMRB 90-018

PREPARED FOR:

MONTANA DEPARTMENT OF STATE LANDS ABANDONED MINE RECLAMATION BUREAU

INDEX

<u>DESCRIPTION</u>														2	<u>8F</u>	<u>I</u> E	EE	E <u>T</u>	<u>N</u> ()
COVER SHEET · ·																		1		
WILSON SITE PLAN																				
NO. 2 SITE PLAN· · · ·								٠				٠						3		
FTY RANCH SITE PLAN	٠	٠											٠		٠		•	4		
BRYAN SITE PLAN · · ·															٠			5		
COAL CREEK SITE PLAN	ł			٠		٠				٠					٠		٠	6		
GUSTAVSEN SITE PLAN			٠															7		
TRUSLER SITE PLAN ·			٠			٠					٠							8		
JOPPA SITE PLAN · · ·																		9		
MEES SITE PLAN · · ·	•	•																10		
McKAY SITE PLAN · · ·																	•]	11		


REDUCED PRINTS APPROX. 1/2 ORIGINAL SCALE

PREPARED BY:


SPECTRUM ENGINEERING

Mining and Civil Engineers

3302 4th AVE, NORTH BILLINGS, MONTANA



AREA MAP



LANDOWNERS AND CONTACT PERSONS

TREASURE COUNTY

WILSON SITE Lee Wilson P.O. Box 895 Hysham, MT, 59083 Phone 406/342-5303

CUSTER COUNTY

Glacier Park Company James L. Bishop Director Land Management 519 Main Street P.O. Box 579 Miles City, MT 59301 406/232-1274

POWDER RIVER COUNTY

FTY RANCH
Lawrence Yonkee
FTY Ranch, Box 6288
Sheridan, Wy. 82801
Office 307/674-7451
Home 307/672-5084
Ranch House 406/784-2721
Lynn McIntyre (Ranch Manager)
406/784-2728

BRYAN MINE Custer National Forest Billings, MT.

c/o Ashland Ranger district Custer National Forest John Maclyor, District Ranger P.O. Box 168 Ashland, MT 59003 406/784-2344

COAL CREEK

GUSTAVSEN

Glacier Park Company Attn: Jim Bishop P.O. Box 579 Miles City MT, 59301 Phone: 406/232-1274

W

Trusler, Inc. W.W. Bill Trusler P.O. Box 306 Ashland MT. 59003 Phone: 406/784-2337

ROSEBUD COUNTY

TRUSLER
Trusler, Inc.
W.W. Bill Trusler
P.O. Box 306
Ashland MT. 59003
Phone: 406/784-2337

JOPPA Hunt Oil Co.

Fountain Place 1445 Ross at Field Dallas, Tv. 75202-2785 Phone: 214/978-8000


MEES

Lavon Mees Trust c/o Mark Mees Mees Hereford Ranch Rosebud, MT 59347 406/347-5413

MCKAY


Peabody Development Co. Altn: Vic Garber P.O. Box 706 Douglas, WV 82633 307/358-6803


A TENNING ATTA




PERSONAL PROPERTY AND A TEXT A

SOMEWARD THURSA






•		





O THRESHOATTA

early and Talling TA




a manaoama






1 PICTURE I SHOWS AOIT I.



NOTE: DUE TO THE PROXIMITY OF ASHLAND, DRILLING AND BLASTING WILL NOT BE PERMITTED AT THIS SITE.

WORK DESCRIPTION

CLOSE ADIT 1 BY BACKFILLING.



Vertical Oatum Based On Interpolation Of USGS 7½ Quadrangle: ASHLAND, MT.
Topography Prepoted From Ground Survey Conducted in 1939 By Spectrum Engineering Using A Plane Toble And Alidade. This Topography is 01 Reconnaissance Class And Hos Noi Been Field Checked

ADDITIONAL INFORMATION PERTAINING TO THIS SITE MAY EXIST IN THE DEPARTMENT OF STATE LANDS' FILES OR AT SPECTRUM ENGINEERING'S OFFICE. THIS MATERIAL IS AVAILABLE FOR REVIEW BY ANY INTERESTED PARTY.


CONTOLR INTERVAL - I FT


SECTION 13, T3S, R44E

TRUSLER, INC. W.W. BILL TRUSLER P.O. BOX 306 ASHLAND, MT. 59003 PHONE (406) 784-2337

NOTICE


AN ABANOONED COAL MINE UNDERLIES THIS SITE.
MANY POTENTIAL HAZARDS EXIST, THE EXTENT
OF THESE HAZARDS IS NOT FULLY KNOWN.
CONTRACTORS AND OTHER PERSONS WORKING AT
THE SITE SHALL APPRISE THEMSELVES OF THE
CONDITIONS AND TAKE WHATEVER STEPS ARE DEEMED NECESSARY TO INSURE SAFETY WHILE PERFORMING THEIR DUTIES.






S TREMHOATTA

erenang timbera




D. THERMOATTA




O TREMHOATTA

ROMANG THURSE









ATTACHMENT 7

PHOTOGRAPHS/SLIDES

PHOTO LISTING

PHOTO LOCATION MAPS

PHOTOS/SLIDES

SOUTHEAST PROJECT PHOTO & SLIDE DESCRIPTIONS

ASSIGNED NUMBER	DATE TAKEN	SUBJECT OR COMMENTS
EQUIPME	NT USED ON PRO	JECT
1	12-04-90	Case 580 backhoe loader with Lowe post digger.
2	11-29-90	Bobcat 610 with Lowe post hole auger.
3	12-03-90	John Deere 755 track loader.
4	12-06-90	Three hundred gallon water tank on Ford pickup.
5	01-06-90	Three inch water pump with a Briggs/Stratton engine.
6	01-06-90	1960 Ford flat bed truck.
7	01-06-90	1964 Ford six yard dump truck.
8	01-06-90	1980 Ford 3/4 ton pickup.
9	01-06-90	1977 Chevy 3/4 ton pickup.
WILSON		
10	11-22-89	Pre-construction view of the subsidence area.
11	12-03-90	Pre-construction view of the subsidence area.
12	12-03-90	View of the excavated mine workings at 58 feet.
13	12-04-90	Post-construction view of the subsidence area including fence.
14	11-22-89	Pre-construction view of the adit and coal slack pile.
15	12-03-90	Pre-construction view of the coal slack pile.
16	12-03-90	View of work in progress on coal slack pile.
17	12-04-90	Post-construction view of the coal slack pile including fence.
18	12-03-90	Pre-construction view of adit (no action taken).
19	12-03-90	Pre-construction view of inside of the subsidence area.
No. 2		
20	08-24-89	Aerial view of adits 1, 2, 3, 4 and 5.



SOUTHEAST PROJECT PHOTO & SLIDE DESCRIPTIONS

ASSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
21	08-24-89	Aerial view of adits 1 and 2.
22	08-24-89	Aerial view of adits 3 and 4.
23	08-24-90	Aerial view of adits 1 and 2.
24	08-24-89	Pre-construction view of adit 2.
25	12-11-90	Pre-construction view of adit 1.
26	12-11-90	Post-construction view of adit 1 after closure.
27	12-11-90	Pre-construction view of adit 2.
28	12-11-90	View of backfilling adit 2.
29	12-11-90	Post-construction view of adit 2 after closure.
30	12-11-90	Pre-construction view of adit 3.
31	12-11-90	Post-construction view of adit 3 after closure.
32	12-11-90	Pre-construction view of adit 4.
33	12-11-90	Post-construction view of adit 4 after closure.
34	12-11-90	Pre-construction view of adit 5.
35	12-11-90	View of backfilling adit 5.
36	12-11-90	Post-construction view of adit 5.
FTY RANG	CH	
37	11-06-89	Pre-construction view of the subsidence area.
38	11-06-89	Pre-construction view of the subsidence area.
39	11-06-89	Pre-construction view of the subsidence area.
40	11-06-89	Pre-construction view of the subsidence area.
41	11-06-89	Pre-construction view of the subsidence area.
42	11-27-90	Pre-construction view of the closed adit.
43	11-27-90	Pre-construction view of the debris at the adit.



SOUTHEAST PROJECT PHOTO & SLIDE DESCRIPTIONS

ASSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
44	11-27-90	Pre-construction view of subsidence 4.
45	11-27-90	Pre-construction view of subsidence 3.
46	11-27-90	Pre-construction view of subsidence 1.
47	11-27-90	Pre-construction view of subsidence 2.
48	11-27-90	View of work in progress at the subsidence area.
49	11-27-90	View of the excavated mine workings at void 4 down 25 feet.
50	11-27-90	View of the excavated mine workings at void 4.
51	11-27-90	View of the subsidence area after backfilling and regrading.
52	11-28-90	View of the crimping of hay mulch at the subsidence area.
53	11-28-90	Post-construction view of the site.
54	11-28-90	View of a good crimp job.
BRYAN		•
55	11-07-89	Pre-construction view of the adit area.
56	11-07-89	Pre-construction view of the adit area.
57	11-07-89	Pre-construction view of the Bryan site.
58	11-07-89	Pre-construction view of the adit and the coal slack pile.
59	11-19-90	View of the coal car after being removed from the adit.
60	11-20-90	View of the adit once coal car were removed.
61	11-20-90	View of the adit after timber and the coal car were removed.
62	11-20-90	View of the adit after timber and the coal car were removed.
63	11-20-90	View of the burning debris from the adit.
64	11-26-90	Spreading of hay mulch at the Bryan site.
65	11-26-90	Post-construction view of the Bryan site.



ASSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
COAL CRE	EEK	
66	11-26-90	Pre-construction view of subsidence 1.
67	11-26-90	View of the removal of topsoil from subsidence 1.
68	11-26-90	View of the excavation of the mine workings.
69	11-26-90	View of the excavation of the mine workings 24 feet in void.
70	11-26-90	Pre-construction view of subsidence 2.
71	11-26-90	Pre-construction view of the rails at the collapsed adit.
72	11-26-90	Post-construction view of the Coal Creek site.
GUSTAVS	EN	
73	11-02-89	Pre-construction view of the adit area.
74	11-02-89	Pre-construction view of the adit area.
75	11-20-90	Pre-construction view of the adit.
76	11-20-90	View of backfilling the adit by hand.
77	11-20-90	View of backfilling the adit by hand.
78	1-02-89	Close-up view of the adit opening.
79	11-20-90	Pre-construction view of the adit opening.
80	11-20-90	View of the partially closed adit.
81	11-20-90	View of the partially closed adit.
82	11-20-90	View looking down on closed adit.
83	11-20-90	View of the closed adit with a rock on top.
84	11-20-90	View of the closed adit.
85	11-20-90	View of the closed adit.



ASSIGNED NUMBER	DATE TAKEN	SUBJECT OR COMMENTS
TRUSLER		
86	11-02-89	Pre-construction view of the Trusler adit.
87	11-29-90	Pre-construction view of the adit.
88	11-29-90	View of the closed adit.
JOPPA		
89	11-02-89	Aerial view of the Joppa site.
MEES		
90	11-02-89	Aerial view of the Mees site.
91	12-05-90	Pre-construction view of the adit opening.
92	12-05-90	Pre-construction view of the coal slack pile.
93	12-05-90	Pre-construction view of the earthen dam.
94	12-06-90	John Deere 755 track loader excavating the adit.
95	12-06-90	John Deere 755 track loader excavating the adit.
96	12-06-90	View of the snakes out of adit 2.
97	12-05-90	John Deere 755 track loader in adit 2.
98	12-05-90	View of the right side of adit 2.
99	12-05-90	Close-up view of JD track loader in adit 2.
100	12-05-90	View of backfilling adit 2.
101	12-05-90	View of the excavation of the left side of adit 1.
102	12-06-90	View of the excavation of adit 1 and 2.
103	12-06-90	View of the adits backfilled with coal slack.
104	12-06-90	View of the topsoil on the adit area.
105	12-06-90	View of the regraded borrow area.



ASSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
106	12-06-90	Post-construction view of the adit area.
107	12-06-90	View of the crimped hay mulch.
108	12-06-90	Rebuilding the earthen dam.
109	12-06-90	View of the water for compaction for the earth dam.
110	12-06-90	View of the face of the earth dam.
111	12-06-90	View of the completed earth dam.
112	12-05-90	Pre-construction view at the cabin site.
MCKAY		
113	11-02-89	Aerial view of the McKay Site
114	11-29-89	Pre-construction view of adit 1.
115	11-29-90	Pre-construction view of adit 1.
116	11-29-90	Pre-construction view of adit 3.
117	11-29-90	Pre-construction view of the coal slack area 2.
118	11-29-90	Pre-construction view of the coal slack area 1.
119	11-29-90	Pre-construction view of the coal slack area 1.
120	11-29-90	View of the artifacts found in adit 2.
121	11-29-90	View of the timbers from adit 2.
122	11-29-90	View of the timbers from adit 2.
123	11-29-90	View of 755 track loader in adit 2.
124	11-29-90	View of the timbers from adit 1.
125	11-30-90	Post-construction view of adit 1.
126	11-30-90	Post-construction view of adit 2.
127	11-30-90	Post-construction view of adit 3.
128	11-30-90	View of coal slack area with lime in place.




SSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS
129	11-30-90	View of spreading topsoil on coal slack pile 2.
130	11-30-90	View of regrading topsoil at the borrow area.
131	11-30-90	View of the revegetated adit access road.
132	11-30-90	View of the regraded topsoil borrow area.
133	11-30-90	View of the revegetated coal slack area 2.
134	11-30-90	View of crimping the hay mulch.
135	11-30-90	Post-construction view of the borrow area.
136	11-30-90	Post-construction view of coal slack pile 1.
137	11-30-90	John Deere 755 track loader at the McKay site.
138	11-30-90	Case 580 backhoe/loader at the McKay site.
KLEIN		
139	12-13-90	Pre-construction view of the washout of the creek ditches.
140	12-13-90	Pre-construction view of the washout of the creek ditches.
141	12-13-90	Pre-construction view of the washout of the creek ditches.
142	12-13-90	Pre-construction view of the washout of the creek ditches.
143	12-13-90	Pre-construction view of the washout of the creek ditches.
144	12-13-90	Pre-construction view of the washout of the creek ditches.
145	12-13-90	Pre-construction view of the creek ditch on the east side.
146	12-13-90	View of hauling borrow material to the check ditch.
147	12-13-90	View of crimping hay mulch on the check ditch.
148	12-13-90	View of placing erosion blanket in the creek ditch.
149	12-13-90	View with completed creek ditches.
150	12-13-90	View of the completed creek ditches on the east slope.
151	12-13-90	Watering down the erosion blanket on the creek ditch.



ASSIGNED NUMBER	DATE <u>TAKEN</u>	SUBJECT OR COMMENTS	
BIG UNION	N =		
152	12-14-90	Placing of erosion control blanket on the coal slack pile.	
153	12-14-90	View of the branches and timber placed on blanket to hold it in place.	
154	12-14-90	Watering down the erosion control blanket.	
155	12-14-90	View of the blanket and timber on the slope.	
156	12-14-90	View of the blanket and timber on the slope.	
157	12-14-90	View of the blanket and timber on the slope.	











(2) PICTURE 2 SHOWS ADIT I. THE ADIT IS OPEN AND DEBRIS IS PRESENT.




3 PICTURE 3 SHOWS ADITS 3 AND 4



WORK DESCRIPTION

23)

- REMOVE AND DISPOSE OF ALL OEBRIS.
- CLOSE AOITS 1 THROUGH 5. THE CONTRACTOR MAY EMPLOY BACKFILLING OR ORILLING AND BLASTING.



0,

S-BUILT DRAWING

SCALE IN FEET SITE LOCATION MAP

SITE PLAN AND GENERAL LAYOUT

STATE LOCATION MAP

GARFIELD : COUNTY

SCALE IN MILES VICINITY ACCESS MAP

R45E

R43E

NO. 2 SITE - PHOTO INDEX SECTION 29, T13N, R45E CUSTER COUNTY, MONTANA

STATE OF MONTANA DEPARTMENT OF STATE LANDS ABANDONEO MINE RECLAMATION BUREAU, RECLAMATION DIVISION

SPECTRUM ENGINEERING Mining and Civil Engineers 3302 4th AVE NORTH

BILLINGS, MONTANA

DATE August 1990 DRAWN BY: DLD APPROVED BY GWR NO PATE SHEET NO _3 of 1

NO.2 PROJECT

PROJECT*

Access Through Oralnage


TOPOGRAPHIC

THE SITE SHALL APPRISE THEMSELVES OF THE CONDITIONS AND TAKE WHATEVER STEPS ARE DEEMED NECESSARY TO INSURE SAFETY WHILE PERFORMING THEIR DUTIES.


OFFICE. THIS MATERIAL IS AVAILABLE FOR

REVIEW BY ANY INTERESTED PARTY























1 PICTURE 1 SHOWS ADIT 1.




FIELD ~ BACKFILLED WITH SHOVEL AND BAR CLOSE ADIT - BLASTING NOT PERMITTED BECAUSE OF THE PROXIMITY OF ASHLAND. Mile To Ashlond

NOTE: DUE TO THE PROXIMITY OF ASHLAND, DRILLING AND BLASTING WILL NOT BE PERMITTED AT THIS SITE.

WORK DESCRIPTION

• CLOSE ADIT 1 BY BACKFILLING.



SECTION 13, T3S, R44E TRUSLER, INC.

Vertical Oatum Based On Interpolation Of USGS $7\frac{1}{2}$ Outdrongle ASHLANO, MT. Topography Prepared From Ground Survey Conducted In 1989 By Spectrum Engineering Using A Plant Toble And Alidade. This Topography is Of Reconnaissance Class And Hos Not Been Field Checked

ADDITIONAL INFORMATION PERTAINING TO THIS

SITE MAY EXIST IN THE OFFARTMENT OF STATE LANDS' FILES OR AT SPECTRUM ENGINEERING'S

OFFICE THIS MATERIAL IS AVAILABLE FOR


REVIEW BY ANY INTERESTED PARTY

W.W. BILL TRUSLER P.O. BOX 306 ASHLAND, MT. 59003 PHONE (406) 784-2337

NOTICE

CULTIVATED

AN ABANDONED COAL MINE UNDERLIES THIS SITE.
MANY POTENTIAL HAZARDS EXIST. THE EXTENT
OF THESE HAZARDS IS NOT FULLY KNOWN.
CONTRACTORS AND OTHER PERSONS WORKING AT
THE SITE SHALL APPRISE THEMSELVES OF THE CONDITIONS AND TAKE WHATEVER STEPS ARE DEEMED NECESSARY TO INSURE SAFETY WHILE PERFORMING THEIR DUTIES.



ROSEBUD COUNTY, MONTANA STATE OF MONTANA

DEPARTMENT OF STATE LANDS

ABANDONEO MINE RECLAMATION BUREAU, RECLAMATION DIVISION

SPECTRUM ENGINEERING

Mining and Civil Engineers

3302 4th AVE NORTH BILLINGS, MONTANA


DATE August 1990

APPROVED BY GWR


-BUILT

AS










































BEFORE, DURING AND AFTER CONSTRUCTION PHOTO-SLIDES AND DESCRIPTIONS ARE IN FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90


WILSON SITE
QUAD: MINNEH HA
CREEK SOUTH
SEC. 5, T2N, R38E
TREASURE COUNTY, MT.
S.E. MONTANA PROJECT
DSL AMRB 90-018



C-LINE #52524 35MM PRINTS


WILSON SITE
MINNEHAHA CRK. S. QUAD
T2N, R38E, SEC. 5
TREASURE COUNTY
SE MONTANA PROJECT
















WILSON SITE

QUAD: MINNEHAHA

CREEK SOUTH
SEC. 5, T2N, R38E
TREASURE COUNTY, MT.
S.E. MONTANA PROJECT
DSL AMRB 90-018

BEFORE, DURING AND
AFTER CONSTRUCTION

DESCRIPTIONS ARE
IN FINAL REPORT
CONSTRUCTION PERIOD
11/19/90 - 12/17/90














NO. 2 SITE CROW ROCK SE QUAD T13N, R45E, SEC. 29 CUSTER COUNTY SE MONTANA PROJECT













FTY RANCH SITE REANUS CONE QUAD T8S, R46E, SEC. 13 POWDER RIVER COUNTY SE MONTANA PROJECT






39















FTY RANCH SITE
QUAD: REANUS CONE
SEC. 13, T8S, R46E
POWDER RIVER CO., MT.
S.E. MONTANA PROJECT
DSL AMRB 90-018 BEFORE, DURING AND AFTER CONSTRUCTION PHOTOS, SLIDES AND DESCRIPTIONS ARE IN FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90













































TRUSLER SITE
QUAD: ASHLAND MT.
SEC. 13, T3S, R44E
ROSEBUD COUNTY, MT.
S.E. MONTANA PROJECT
DSL AMRB 90-018

BEFORE, DURING AND AFTER CONSTRUCTION PHOTOS, SLIDES AND DESCRIPTIONS ARE IN FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90









BEFORE, DURING AND AFTER CONSTRUCTION PHOTOS, SLIDES AND DESCRIPTIONS ARE IN FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90

MEES SITE QUAD: CRAIN PLACE. SEC. 24, T4N, R43E ROSEBUD COUNTY, MT. S.E. MONTANA PROJECT DSL AMRB 90-018

JOPPA SITE THURLOW QUAD T6N, R43E, SEC. 24 ROSEBUD COUNTY SE MONTANA PROJECT


































MCKAY SITE
JIM TOWN QUAD
T1S, R41E, SEC. 34
T2S, R41E, SEC. 3
ROSEBUD COUNTY
SE MONTANA PROJECT











































SEC. 4, T7N, R26E MUSSELSHELL CO. MT. S.E. MONTANA PROJECT DSL AMRB 90-018 AFTER CONSTRUCTION PHOTOS, SLIDES AND DESCRIPTIONS ARE IN FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90 BEFORE, DURING AND

KLEIN REVEG. SITE

QUAD: ROUNDUP.
SEC. 4, T7N, R26E
MUSSELSHELL CO. MT.
S.E. MONTANA PROJECT
DSL AMRB 90-018


KLEIN REVEG. SITE

FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90 AFTER CONSTRUCTION PHOTOS, SLIDES AND DESCRIPTIONS ARE IN BEFORE, DURING AND











BIG UNION SITE
QUAD: CRAIN PLACE. AI
SEC. 4, T7N, R26E
MUSSELSHELL CO. MT. D
S.E. MONTANA PROJECT F
DSL AMRB 90-018

BEFORE, DURING AND AFTER CONSTRUCTION PHOTOS, SLIDES AND DESCRIPTIONS ARE IN FINAL REPORT CONSTRUCTION PERIOD 11/19/90 - 12/17/90







